

## STEWART'S CREEK –HABITAT RESTORATION (culvert) PROJECT

Construction Report #4 (Mar.4, 2013)

Contractor –Sum Co Eco Contracting has completed installation of the coffer dams to allow a dry excavation area. They will complete the water main crossing under the culvert footing this week. The delivery of the pre – cast culvert sections is on schedule and should arrive at the site in the next few days.